

VÝPIS PREFABRIKOVANÝCH PRVKOV

21203 - Brownfield Filákovo

	Kusy	Šírka [m]	Výška [m]	Dĺžka [m]	Objem [m³]	Hmotnosť [t]	Objem celkom [m³]	Plocha celkom [m²]	Poznámky	Materiál výstuž	Materiál betón	Vystuženosť [kg/m3]
Stĺpy S												
500/500												
S01	13	0,500	0,500	8,030	2,008	5,019	26,098			B 500B	C35/45	260
S02	1	0,500	0,500	8,030	2,008	5,019	2,008			B 500B	C35/45	260
S03	1	0,500	0,500	9,130	2,283	5,706	2,283			B 500B	C35/45	260
S04	2	0,500	0,500	9,130	2,283	5,706	4,565					260
S05	14	0,500	0,500	8,030	2,008	5,019	28,105			B 500B	C35/45	260
S06	1	0,500	0,500	8,030	2,008	5,019	2,008			B 500B	C35/45	260
S07	1	0,500	0,500	8,030	2,008	5,019	2,008			B 500B	C35/45	260
S08	1	0,500	0,500	8,030	2,008	5,019	2,008			B 500B	C35/45	260
S09	4	0,500	0,500	8,070	2,018	5,044	8,070					260
S10	4	0,500	0,500	8,360	2,090	5,225	8,360			B 500B	C35/45	260
400/400												
S11	4	0,400	0,400	8,890	1,422	3,556	5,690			B 500B	C35/45	260
400/400												
S50	7	0,400	0,400	3,990	0,638	1,596	4,469			B 500B	C35/45	210
S51	1	0,400	0,400	3,990	0,638	1,596	0,638			B 500B	C35/45	210
S52	1	0,400	0,400	3,990	0,638	1,596	0,638			B 500B	C35/45	210
S53	1	0,400	0,400	3,990	0,638	1,596	0,638			B 500B	C35/45	210
S54	1	0,400	0,400	3,990	0,638	1,596	0,638			B 500B	C35/45	210
S55	7	0,400	0,400	3,990	0,638	1,596	4,469			B 500B	C35/45	210
S56	3	0,400	0,400	3,990	0,638	1,596	1,915			B 500B	C35/45	210
400/400												
S100	1	0,400	0,400	2,830	0,453	1,132	0,453			B 500B	C35/45	210
S101	1	0,400	0,400	3,205	0,513	1,282	0,513			B 500B	C35/45	210
S102	2	0,400	0,400	2,960	0,474	1,184	0,947			B 500B	C35/45	210
S103	2	0,400	0,400	3,085	0,494	1,234	0,987			B 500B	C35/45	210
S104	3	0,400	0,400	2,835	0,454	1,134	1,361			B 500B	C35/45	210
S105	3	0,400	0,400	2,960	0,474	1,184	1,421			B 500B	C35/45	210
S106	3	0,400	0,400	3,085	0,494	1,234	1,481			B 500B	C35/45	210
S107	3	0,400	0,400	3,205	0,513	1,282	1,538			B 500B	C35/45	210
S108	1	0,400	0,400	2,835	0,454	1,134	0,454			B 500B	C35/45	210
S109	1	0,400	0,400	3,205	0,513	1,282	0,513			B 500B	C35/45	210
							[m³]	[m²]				
	87						114,273					
Väzníky V												
V01	11	0,500	1,750	24,540	8,600	21,500	94,600			B 500B	C45/55	300
V02	2	0,500	1,750	24,540	8,600	21,500	17,200			B 500B	C45/55	300
V03	2	0,500	1,750	24,540	8,600	21,500	17,200			B 500B	C45/55	300
							[m³]	[m²]				
	15						129,000					
Väznice X												
X01	192	0,150	0,350	4,980	0,261	0,654	50,198			B 500B	C45/55	260
							[m³]	[m²]				
	192						50,198					
Väznice VA												
VA100	15	0,200	0,400	4,980	0,398	0,996	5,976			B 500B	C35/45	250
							[m³]	[m²]				
	15						5,976					
Schody R												
R01	1	1,170	0,350	3,400	1,392	3,481	1,392			B 500B	C35/45	180
R02	1	1,170	0,350	4,800	1,966	4,914	1,966			B 500B	C35/45	180
W01	1	0,150	1,625	1,170	0,285	0,713	0,285			B 500B	C35/45	150
							[m³]	[m²]				
	3						3,643					

Poznámky: Vo výpise nie sú zahrnuté monolitické dobetonávky a zálievky prefabrikátov.